BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Improvements to roads and drains at B Sector Main and cross roads in ward no -04.**			
2	Sanctioned Estimate No. And Date				
3	Name of the Contractor	**KRIDL**			
4	Time Stipulated for Completion of work	90 days.			
5	Date of Commencement	07/03/2019			
6	Date of Completion:	14/06/2019			
7	Measurment Recorded				
	M.B No	1006			
	Page No	100524-534			
8	Name of the Office/ Officials incharge of the work				
	1) Asst. Exe.Engineer	SACHIN. H.P.			
	2) Asst. Engineer	Ramasanjeevaraj			
Estiamte Amount / Tender		Amount Claimed as per Actuals	Excess	Savings	Remarks
1.00 cr,		9909000/-	-		

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

Ramasanjeevaraj AE

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Sachin

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE